

Pre-radiator

Toshio Numao

July 20, 2004

Progress

- Chamber

Data taking for large angles has started.
Chamber without Al extrusion is being tested.

- Scintillator

Flat surface (one side).
Nearly rectangular shape.
Hole quality will be improved.

- Prototype

IIIc has been completed.
The design of IV (full scale module) is nearly completed. Construction will start soon.

- Electronics

ADC board has been delivered and is being tested.
TDC board design is in progress.

Action Items

1. Need to provide performance evaluation of specifications by simulation, i.e. S/B vs $\Delta E/E$, $\Delta\theta$, etc...all items on spec page.
Appealing to MC group. TN
2. Provide mechanical details of chamber/scintillator support/connectivity---issue of mechanical stability of thin chambers held from bottom without lamination to scintillator package?
Will see in a month. RH
3. Estimate of time and cost to post-machine scintillator extrusion.
Working. RH
4. Suggest test cutting of prototype extrusion.
Done.
5. Measurement of light yields before and after machining.
No change (within 10 %).
6. Measurement of uniformity of response along length of extrusion before and after machining.
n/a. However, in progress. AS/SB
7. Measurement of response across lap joints.
In progress AS/SB

Action Items cont'd

8. Address issue of changing response with age given number of glue joints in plane and fibers.

In progress as a part of (7).

9. Suggest plan for combined prerad and shashlyk test (use of existing 5x5 array tested last year?)

In 3 months...

AS

10. Provide simulation resources to answer open issues (i.e. notches vs slit, etc).
Who?

Appealing to MC group.

TN

11. Discuss robustness of chambers without fins---broken wire lose whole plane?

Curling... We'll see soon.

12. Provide written specs on utility requirements.

After IV construction...

PA

13. Provide written spec/plan for space.

After IV construction...

RH





















14. How are chambers purged (N2?) Anticipated leak rates and safety issues?

5-10 % may leak → 4 lit./min of N2.

Pre-radiator Project Schedule

- 2.4.1 Chamber
Chamber, gas system
- 2.4.2 Scintillator
Extruded scintillator → sheet (machining, gluing)
Fibers, PMTs
- 2.4.3 Electronics
Front end electronics, Anode (TDC), Cathode (ADC),
HV, Cables, Slow control, Readout (for scint.), Cooling
- 2.4.4 Mechanical
L-plates, Support rails,... Transport, Storage...
- 2.4.5 Photon Veto (Who?)
Shashlyk

Design and Construction Project Schedule

Subsystem	Category	Start Date	Compl Date	FY04				FY05				FY06				FY07				FY08				FY09				FY10																			
				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4												
Preradiator																																   First Data (7/2009)															
2.4	R&D/Design	7/1/04	12/31/04																																												
	Prototypes	7/1/04	6/30/05																																												
	Production	1/1/06	9/30/08																																												
	Installation	6/1/2006	9/30/08																																												
Chamber																																															
2.4.1	Design	7/1/2004	9/30/2004																																												
	Prototype	7/1/2004	11/30/2004																																												
	Production	1/1/2006	6/30/2008																																												
Scintillator																																															
2.4.2	Design	7/1/2004	9/30/2004																																												
	Prototype	7/1/2004	12/31/2004																																												
	Production	1/1/2006	6/30/2008																																												
Electronics																																															
2.4.3	Design	7/1/2004	12/31/2004																																												
	Prototype	7/1/2004	6/30/2005																																												
	Production	1/1/2006	3/31/2008																																												
Mechanical																																															
2.4.4	Design	7/1/2004	12/31/2004																																												
	Prototype	7/1/2004	6/30/2005																																												
	Production	1/1/2006	6/30/2008																																												
Photon veto																																															
2.4.5	Production	1/1/2006	6/30/2008																																												

Review

Final Review

First Data (7/2009)